

**FINISH HARDWARE**

FURNISHED:     BY CECO                       BY OTHERS  
 HARDWARE IS:    CECO STANDARD     SPECIAL             COMBINATION

**REINFORCE AND/OR PREPARE FOR HARDWARE AS FOLLOWS:**

HARDWARE	REINFORCE FOR		PREPARE FOR			
	FRAME	DOOR	IN SHOP		IN FIELD	
			FRAME	DOOR	FRAME	DOOR
<b>HINGES</b>						
CECO STANDARD	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
SPECIAL	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
PIVOTS	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
<b>LOCKS</b>						
MORTISE	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
CYLINDRICAL	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
MORTISE D/L	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
CYLINDRICAL D/L	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
<b>EXIT DEVICES</b>						
RIM	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
MORTISE	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
VERT. ROD (SURFACE)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
VERT. ROD (CONCEALED)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
<b>CLOSER</b>						
O/H (SURFACE)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
O/H (CONCEALED)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
<b>HOLDERS</b>						
O/H (SURFACE)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
O/H (CONCEALED)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
<b>BOLTS</b>						
SURFACE	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
FLUSH	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
AUTOMATIC	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

Doors and frames shall be properly reinforced, drilled and tapped for mortise hardware in accordance with the approved finish hardware schedule.  
 Function holes shall be provided at the factory for locksets and exit devices.  
 Trim mounting holes for hardware are to be drilled and tapped when required in the field by others.  
 All doors and frames shall be properly reinforced for surface mounted hardware in accordance with the approved finish hardware schedule. Drilling and tapping for attaching of surface mounted hardware shall be done in the field by others.

<b>ASSA ABLOY</b>			
DRAWN BY _____	DATE _____		
CHK'D BY _____	DATE _____		
SHT _____	CONTRACT NO. _____	ISSUE DATE _____	REVISIONS _____
OF _____			BY _____

**PROJECT REQUIREMENTS**

---

---

---

---

---

---

---

---

---

---

**KEYING INSTRUCTIONS**

KEY SYSTEM REQUIRED	NUMBER OF KEYS REQUIRED
<input type="checkbox"/> GRAND MASTER KEY _____	GRAND MASTER KEYS _____ (TOTAL)
<input type="checkbox"/> MASTER KEY _____	MASTER KEYS _____ (TOTAL)
<input type="checkbox"/> CONSTRUCTION KEYED	CONSTRUCTION KEYS _____ (TOTAL)
<input type="checkbox"/> KEYED DIFFERENT	CHANGE KEYS PER LOCK _____ (TOTAL)
<input type="checkbox"/> KEYED ALIKE	MASTER KEY SYSTEM NUMBER _____

REMARKS:  
 \_\_\_\_\_  
 \_\_\_\_\_

NO BACK CHARGES WILL BE ACCEPTED UNLESS THE JOB IS INSPECTED BY A CECO REPRESENTATIVE. NO ALTERATIONS ARE TO BE MADE WITHOUT PRIOR WRITTEN APPROVAL OF A CECO REPRESENTATIVE. BACK CHARGES CAN NOT BE HONORED UNLESS THESE CONDITIONS ARE MET.  
 ALL DOORS AND FRAMES MUST BE CHECKED FOR THE CORRECT SIZE, SWING AND HARDWARE PREPARATION BEFORE JOB INSTALLATION. INSTALLATION SHALL CONSTITUTE ACCEPTANCE THEREOF.

BUILDING \_\_\_\_\_

LOCATION \_\_\_\_\_

OWNER \_\_\_\_\_

ARCHITECT \_\_\_\_\_

CONTRACTOR \_\_\_\_\_

CONTRACT NUMBER \_\_\_\_\_